M. A. R. 57 (Rule 116) **No. D**

Measurement Book

Serial No. 2nd Final bill

58855

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... Technical manager (west).....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of works :- Maintenance of burial ground and office in Ward No. 12 Shakthivale Sub division.						
	Estimate cost :- Rs 5.00 Lakh.						
	Job code No :- 012-18-000028						
	Work order No :- EE/DD/WO/371/18-19 dated. 28-02-2019						
	A/s No :- BBMP/EE/DD/AS.97/18-19 dated; 17/01/19						
	T/s No :- BBMP/EE/DD/TS-19/18-19 dated. 17/01/19						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಕ್ತಿಪಳ್ಳ ಉಪವಿಭಾಗ, ಶಾಕರಪಳ್ಳ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	Earth work excavating by manual means in ordinary soil involving an average horizontal throw up to 2 m and an average lift up to 1.50 m. Excavated surface levelled and sides neatly dressed, true disposed earth to be levelled neatly after breaking of clods completed as per specification including conveying the excavated earth silt, debris and over burden earth etc, to lead upto 0.0 to 5 kms distance by using private vehicle this includes the cost of loading and unloading charges etc, complete as per the directions of Engineer-in-charge of the works. 1063.01						
	Qty vide page no 58856 = 1311.26 cum					2168.03 cum	
	Qty billed to 1093.08 cum					2,16,805/-	
	@ 211.79					= 2,31,462.60	
2)	Providing chain link fencing 50 mm size of gauge [illegible] fixed between existing rectangular poles and fixed with suitable bolts and nuts, the free ends shall be						

M. A. R. 57 (Rule 116) No. D

Measurement Book

58856

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	welded to the required including and as per the works including over one coat	Pole and block pipe at top and bottom as cost of all materials labour, lead and lift directions of the Engineer-in-charge of two coats of approved quality paint of shop point.					
	Damaged portion	10	4.00	—	1.50	60.00 m² @ 757.90 = 45,474.00	
3)	providing and fixing M.S. block pipe of 38 mm dia of heavy gauge & 14 including removing the bends cutting the pipe and fixing pipe [illegible] existing two Vertical Ply						

[illegible] ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(M.S. rectangular) posts and Spot welding the chain link with M.S block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by Engineer-in-charge.						
		12	10.10	—	—	120.00 Mts @ 432.48 =	51,897.60
4)	Providing & fixing M.S Gate as per plan Axe lifted Door frame 50mm x 50 mm - 14 guage M.S hollow pipe frame works bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16mm x 16mm square rods for vertical alternately spaced at 4cms c/c in two halves and 40mm x 6mm M.S flats for horizontal						

M. A. R. 57 (Rule 116) No. D

Measurement Book

58857

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	member and at the top cast Iron Spikes are provided at alternate vertical member and at the top cast Iron spikes as shown in the drawing etc, complete All the Steel surface should be thoroughly cleaned free of rust and painted with Anti corrosive paint (shop paint) etc complete. The work includes cost of all materials labour charges for all items of work hire charge for welding cutting and grinding equipment, and electricity charge with lead and lift, loading and unloading charge, Etc, complete, as per specification.						
	M.S. Gate.	2	5.00	—	1.80	18.00 M2 @ 3192.72 =	57,468.96

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
5,	providing and applying Enamel metal paint two coats (Excludig priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter Includig cost of materials labour, complete as per Specifications						
	fencing -	1.5x6	30.00	-	1.50	405.00	
		1.5x1	22.00	-	1.50	49.50	
		1.5x1	7.00	-	1.50	15.75	
		1.5x1	6.80	-	1.50	15.30	
						485.55 M2	
						@ 100.70 = 48,894.89	
						Total Rs = 420,540.63	
						Add KREDCAP 16,827.00	
						Add 12% GST 50,464.00	
						Net Amount Rs = 4,87,827.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Audited and admitted for Rs 48824 - 00
Passed by Cheque for Rs 439599 - 00
four lakhs Thirty Nine Thousand Five Hundred Ninety Nine only
Serial No:
Name of work: 4825 - 00 From ..... To .....
Name of Contractor of nature of Agency.....
Date of Commencement of work.....
Accounts Superintendent Ex. Engineer

M. A. R. 57 (Rule 116) No. D
Measurement Book
58858

Date	Full description, etc, of work	Number	Dimensions Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8

Certificate
1) Certified that the contractor has done work, Satisfactorily.
2) The contractor has remove the debries from work site
3) There is no any dept material to the contractor.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.